Work Order Tracking (Tr)

Find Work Order | Select Action

List | Work Order | Plans | Actuals | Activities | Measurements | Axle Configuration | Related Records | Safety Plan | Log

Work Order: 2755799 (YARD) METRO MOW WEEKLY TRACK INSPECTION WAL

Classification: MTA \ METRO

Classification Description: MTA - METRO

Asset:

Alias:

Location: CHAIN_MARK Metro Chain Markers

Work Location:

Work Type: PM

Status: WSCH

Status Date: 01/27/17 04:17:47 AM

Reported By: MTACRON

Phone:

Reported Date: 01/27/17 04:17:47 AM

On Behalf Of:

Consist:

Asset Details

Year:

Manufacturer:

Model:

Serial #:

Type:

Status:

Asset Condition:

Address Information

Service Address: 1206 6301 Wabash Ave Reisterstown Plaza Baltimore

Formatted Address:

Street Address: 6301 Wabash Ave

Multiple Assets.Locations and Cis Filter 0 - 0 of 0

Maryland Department of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWY (TRACK METRO WABASH YARD) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2017772 (APPR)	MOW-R00	1	LEFT	MOW-069	CM	MOW-T01	0					7/24/15
YARD W LH Stock Rail (31 deg) YD 1 SW 167A	RAIL			SIDE WEAR (RAIL)		STOCK RAIL						
2013790 (APPR)	MOW-R00	1	BOTH		CM	MOW-T09	0	0	0	0	0	7/21/15
YARD W Self Guarded Frog Side Worn SW 167A	RAIL					FROG GUARD						
2013802 (APPR)	MOW-R00	1	BOTH	MOW-009	CM	MOW-R08	0	0	0	0	0	7/21/15
YARD E Closure Rail Insulated Plate Broken YD 3 SW 103	RAIL			BROKEN/SHEARED		INSULATED JOINT						
2013809 (APPR)	MOW-R00	1	NORTH		CM	MOW-R10	0	0	0	0	0	7/21/15
YARD E Standard Joint Loose (N/R) YD 1 SW 133A	RAIL					RAIL JOINT						
2013817 (APPR)	MOW-T00	1	BOTH	MOW-069	CM	MOW-T06	0	0	0	0	0	7/21/15
YARD W Frog Point/Riser Worn YD 15 SW 19A	TURNOUTS SWITCHES			SIDE WEAR (RAIL)		FROG						
2013914 (APPR)	MOW-C00	1	THIRD RAIL	MOW-045	CM	MOW-C05	0	0	0	0	0	7/21/15
YARD W 3rd Rail Burnt/ Mismatched SW 163	CONTACT RAIL			MISMATCH		THIRD RAIL						
2013920 (APPR)	MOW-C00	1	THIRD RAIL	MOW-045	CM	MOW-C05	0	0	0	0	0	7/21/15
YARD W 3rd Rail Mismatch YD 1 SW 171B	CONTACT RAIL			MISMATCH		THIRD RAIL						
2013930 (APPR)	MOW-C00	1	THIRD RAIL	MOW-045	CM	MOW-C05	0	0	0	0	0	7/21/15
YARD W 3rd Rail Approach Mismatch/Burnt SW 137	CONTACT RAIL			MISMATCH		THIRD RAIL						
2013931 (APPR)	MOW-M00	1	THIRD RAIL	MOW-046	CM	MOW-C01	0	0	0	0	0	7/21/15
YARD E 3rd Rail Insulator Cup Missing YD 2 SW 127B	TRACK MISCELLANEOUS			MISSING		INSULATOR						

Jan 27, 2017 9:30 AM
created by yv
filename: mta_right_of_way_inspectors.rptdesign v2

Maryland Departme of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWY (TRACK METRO WABASH YARD) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2013961 (APPR)	MOW-T00	2	LEFT	MOW-069	CM	MOW-T03	0	0	0	0	0	7/21/15
YARD W Switch Point Side Worn YD 5 SW 143	TURNOUTS SWITCHES			SIDE WEAR (RAIL)		SWITCH POINT						
2013969 (APPR)	MOW-R00	3	BOTH	MOW-056	CM	MOW-R00	0	0	0	0	0	7/21/15
YARD E Wide Gauge Ahead of Bend (Exceeds 57") SW 101	RAIL			OUT OF GAGE		RAIL						
2014136 (APPR)	MOW-M00	1	THIRD RAIL	MOW-017	CM	MOW-C03	0	0	0	0	0	7/21/15
YARD W Coverboard Bracket Bent YD 1 SW 167A	TRACK MISCELLANEOUS			DAMAGED HARDWARE		COVER BOARD BRACKET						
2014138 (APPR)	MOW-R00	1	BOTH	MOW-003	CM	MOW-R03	0	0	0	0	0	7/21/15
YARD E Stock Rail Standard Joint Battered SW 101	RAIL			BATTERED		RAIL JOINT						
2014159 (APPR)	MOW-R00	2	NORTH	MOW-069	CM	MOW-T02	0	0	0	0	0	7/21/15
YARD W Curve Closure Side Worn (25 deg) YD 11 SW 151	RAIL			SIDE WEAR (RAIL)		LEAD OR CLOSURE RAIL						
2014924 (APPR)	MOW-M00	1	BOTH	MOW-061	CM	MOW-X17	0	0	0	0	0	7/22/15
YARD W Closure Rail Tie Saver Pad Mismatched YD 3 SW 137	TRACK MISCELLANEOUS			POOR SUPPORT		CONCRETE TIE RAIL SEAT PAD						
2014925 (APPR)	MOW-M00	1	NORTH	MOW-046	CM	MOW-X17	0	0	0	0	0	7/22/15
YARD W Closure Rail Tie Saver Pad Missing YD 2 SW 133B	TRACK MISCELLANEOUS			MISSING		CONCRETE TIE RAIL SEAT PAD						
2014930 (APPR)	MOW-M00	1	NORTH	MOW-046	CM	MOW-X17	0	0	0	0	0	7/22/15
YARD W Closure Rail Tie Saver Pad Missing YD 2 SW 163	TRACK MISCELLANEOUS			MISSING		CONCRETE TIE RAIL SEAT PAD						
2015370 (APPR)	MOW-R00	1	NORTH	MOW-076	CM	MOW-R01	0	0	0	0	0	7/22/15
YARD W Rail Top Worn SW 161	RAIL			TOP WEAR (RAIL)		RUNNING RAIL						
2017742 (APPR)	MOW-R00	2	SOUTH	MOW-003	CM	MOW-R00	0	0	0	0	0	7/24/15
YARD W IJ & End Post Battered/ Rail Top Worn (S/R) SW 165	RAIL			BATTERED		RAIL						

Jan 27, 2017 9:2 M
created by yv
filename: mta_right_of_way_inspectors.rptdesign v2

Maryland Department of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report
Site: METRO
Workgroup: MTA472

Include History: N

TMWY (TRACK METRO WABASH YARD) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2017767 (APPR)	MOW-R00	2	LEFT	MOW-069	CM	MOW-T01	0	0	0	0	0	7/24/15
YARD E LH Stock Rail Side Worn (22 deg) YD 6 SW 119	RAIL			SIDE WEAR (RAIL)		STOCK RAIL						
2017769 (APPR)	MOW-R00	3	LEFT	MOW-069	CM	MOW-T01	0	0	0	0	0	7/24/15
YARD E LH Stock Rail/Switch Point Side Worn (22 deg) YD 6 SW 117	RAIL			SIDE WEAR (RAIL)		STOCK RAIL						
2017773 (APPR)	MOW-R00	1	SOUTH	MOW-069	CM	MOW-T01	0	0	0	0	0	7/24/15
YARD W IJ/Stock Rail Side Worn (25 deg) SW 165	RAIL			SIDE WEAR (RAIL)		STOCK RAIL						
2017790 (APPR)	MOW-X00	1	BOTH	MOW-016	CM	MOW-X00	0	0	0	0	0	7/24/15
YARD E Concrete Tie Broken (3) YD 1 SW 127A	TIES			CRACKED / SPLIT		TIES						
2017797 (APPR)	MOW-X00	2	BOTH	MOW-022	CM	MOW-X00	0	0	0	0	0	7/24/15
YARD E Concrete Tie Deteriorated YD 11 SW 107	TIES			DETERIORATING		TIES						
2041945 (MONITOR)	MOW-R00	2	RIGHT		CM	MOW-T01	0	0	0	0	0	8/11/15
YARD E RH Stock Rail Side Worn (22 Deg) SW 101	RAIL					STOCK RAIL						
2044188 (INPRG)	MOW-R00	2	SOUTH	MOW-076	CM	MOW-R01	0	0	0	0	0	8/13/15
YARD W Rail Top Worn/Flattened Out (S) SW 165	RAIL			TOP WEAR (RAIL)		RUNNING RAIL						
2044232 (APPR)	MOW-R00	2	BOTH	MOW-003	CM	MOW-T06	0	0	0	0	0	8/13/15
YARD E Frog Point Battered YD 1 SW 127A	RAIL			BATTERED		FROG						
2051507 (MONITOR)	MOW-R00	2	NORTH	MOW-069	CM	MOW-T03	0	0	0	0	0	8/19/15
YARD E Switch Point/Closure Rail Side Worn (25 Deg) YD 3 SW 111	RAIL			SIDE WEAR (RAIL)		SWITCH POINT						

Jan 27, 2017 9:30 AM
created by yv
filename: mta_right_of_way_inspectors.rptdesign v2

Maryland Departme of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWY (TRACK METRO WABASH YARD) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2051509 (MONITOR)	MOW-R00	2	LEFT	MOW-069	CM	MOW-T03	0	0	0	0	0	8/19/15
YARD W Switch Point Side Worn Yd 5 SW 141	RAIL			SIDE WEAR (RAIL)		SWITCH POINT						
2051516 (MONITOR)	MOW-R00	2	WEST	MOW-069	CM	MOW-T03	0	0	0	0	0	8/19/15
YARD W Rail Side Worn (33 deg) YD 15 SW 171A	RAIL			SIDE WEAR (RAIL)		SWITCH POINT						
2061562 (APPR)	MOW-M00	1	NORTH	MOW-046	CM	MOW-R07	0	0	0	0	0	8/27/15
YARD W Standard Joint Track Bolts Missing (2) YD 1 135A	TRACK MISCELLANEOUS			MISSING		JOINT BAR BOLT						
2061567 (APPR)	MOW-M00	1	NORTH	MOW-046	CM	MOW-R07	0	0	0	0	0	8/27/15
YARD W Standard Joint Tack Bolt Missing YD 2 133B	TRACK MISCELLANEOUS			MISSING		JOINT BAR BOLT						
2083466 (APPR)	MOW-M00	1	BOTH	MOW-046	CM	MOW-T07	0	0	0	0	0	9/12/15
YARD Heel Block Bolt Missing 14" 167A	TRACK MISCELLANEOUS			MISSING		HEEL BLOCK BOLTS						
2121254 (APPR)	MOW-M00	1	NORTH	MOW-044	CM	MOW-R07	0	0	0	0	0	10/9/15
YARD IJ/Stock Rail Bolts Loose (3) 167B & 165	TRACK MISCELLANEOUS			LOOSE / SLACK		JOINT BAR BOLT						
2121272 (APPR)	MOW-M00	2	BOTH	MOW-044	CM	MOW-T11	0	0	0	0	0	10/9/15
YARD Toe Frog Bolts Loose (3) 167B	TRACK MISCELLANEOUS			LOOSE / SLACK		FROG BOLT						
2122230 (APPR)	MOW-R00	2	EAST	MOW-069	CM	MOW-R01	0	0	0	0	0	10/10/15
YARD E Rail Side Worn (29 deg) YD 11	RAIL			SIDE WEAR (RAIL)		RUNNING RAIL						
2220249 (APPR)	MOW-M00	1	RIGHT	MOW-044	CM	MOW-T07	0	0	0	0	0	12/18/15
YARD RH Heel Block Bolts Loose (2) SW 103	TRACK MISCELLANEOUS			LOOSE / SLACK		HEEL BLOCK BOLTS						

Jan 27, 2017 9:2 M
created by yv
filename: mta_right_of_way_inspectors.rptdesign v2

Maryland Departm[illegible] of Transportation
Maryland Transi[illegible] Administration
Right Of Way Inspectors Report
Site: METRO
Workgroup: MTA472

Include History: N

TMWY (TRACK METRO WABASH YARD) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2014102 (APPR)	MOW-M00	1	THIRD RAIL	MOW-046	CM	MOW-C07	0	344	0	344	0	7/21/15
YARD E 3rd Anchor Clevis Pin/ Cotter Pin Missing SW 101 334+20	TRACK MISCELLANEOUS			MISSING		ANCHOR ARM						
2017701 (APPR)	MOW-R00	1	NORTH		CM	MOW-R10	0	344	25	344	25	7/24/15
YARD E Standard Joint Mismatched YD 11 344+25	RAIL					RAIL JOINT						
2017700 (APPR)	MOW-R00	1	NORTH	MOW-045	CM	MOW-R03	0	344	50	344	50	7/24/15
YARD E Standard Joint Mismatched SW 101 344+50	RAIL			MISMATCH		RAIL JOINT						
2134470 (APPR)	MOW-M00	1	THIRD RAIL	MOW-046	CM	MOW-C02	0	344	80	344	80	10/21/15
YARD 10' Coverboard Missing SW 101 344+80	TRACK MISCELLANEOUS			MISSING		COVERBOARD						
2134476 (APPR)	MOW-M00	2	THIRD RAIL	MOW-017	CM	MOW-C03	0	344	80	344	80	10/21/15
YARD Broken Metal Coverboard Bracket SW 101 344+80	TRACK MISCELLANEOUS			DAMAGED HARDWARE		COVER BOARD BRACKET						
2589645 (APPR)	MOW-R00	2	NORTH	MOW-069	CM	MOW-T06	0	346	0	346	0	9/22/16
YARD frog side worn 346	RAIL			SIDE WEAR (RAIL)		FROG						
2121276 (APPR)	MOW-C00	1	THIRD RAIL	MOW-045	CM	MOW-C05	0	346	65	346	65	10/9/15
YARD 3rd Rail End Approach Mismatch YD 7 346+65	CONTACT RAIL			MISMATCH		THIRD RAIL						
2404826 (APPR)	MOW-T00	2	NORTH		CM	MOW-T03	0	347	0	347	0	5/10/16
YARD E Switch Poiint/Rail Side Worn YD 1 SW 127 A	TURNOUTS SWITCHES					SWITCH POINT						
2583061 (APPR)	MOW-M00	1	THIRD RAIL	MOW-017	CM	MOW-C02	0	347	0	347	0	9/16/16
Yard coverboard broken	TRACK MISCELLANEOUS			DAMAGED HARDWARE		COVERBOARD						
2014158 (APPR)	MOW-X00	1	BOTH	MOW-016	CM	MOW-X00	0	347	90	347	90	7/21/15
YARD E Concrete Ties Broken (2) YD 2 SW 127B	TIES			CRACKED / SPLIT		TIES						

Maryland Departme f Transportation
Maryland Transit Administration
Right Of Way Inspectors Report
Site: METRO
Workgroup: MTA472

Include History: N

TMWY (TRACK METRO WABASH YARD) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2089661 (APPR)	MOW-X00	2	BOTH	MOW-016	CM	MOW-X00	0	347	90	347	90	9/17/15
YARD Concrete Ties Cracked (2) YD 2 347+90	TIES			CRACKED / SPLIT		TIES						
2742130 (APPR)	MOW-M00	3	THIRD RAIL	MOW-061	CM	MOW-C06	0	348	0	348	0	1/16/17
Yard 2 end approach is out of cups 348	TRACK MISCELLANEOUS			POOR SUPPORT		END APPROACH						
2111268 (APPR)	MOW-C00	2	THIRD RAIL	MOW-045	CM	MOW-C05	0	362	0	362	0	10/2/15
Yard 3rd Rail End Approach Mismatch YD 11 W 362+00	CONTACT RAIL			MISMATCH		THIRD RAIL						
2557260 (APPR)	MOW-M00	2	THIRD RAIL	MOW-017	CM	MOW-C02	0	366	0	366	0	8/29/16
YARD broken cover board	TRACK MISCELLANEOUS			DAMAGED HARDWARE		COVERBOARD						
2600547 (APPR)	MOW-M00	4	THIRD RAIL	MOW-046	CM	MOW-C02	0	366	20	366	20	9/30/16
YARD Coverboard repair 1 Track 167A	TRACK MISCELLANEOUS			MISSING		COVERBOARD						
2014036 (HOLD)	MOW-R00	2	BOTH	MOW-059	CM	MOW-R01	0	366	70	369	20	7/21/15
YARD W Out of Surface YD 1 369+20-366+70	RAIL			OUT OF SURFACE		RUNNING RAIL						
2083467 (APPR)	MOW-X00	1	BOTH	MOW-016	CM	MOW-X00	0	366	80	366	80	9/12/15
YARD IJ Mono Block Tie Cracked YD 15 366+80	TIES			CRACKED / SPLIT		TIES						
2013754 (APPR)	MOW-R00	2	THIRD RAIL	MOW-009	CM	MOW-C02	0	368	80	368	80	7/21/15
YARD W Coverboard/Splice Plate YD 1 368+80	RAIL			BROKEN/SHEARED		COVERBOARD						
2044184 (MONITOR)	MOW-R00	2	SOUTH	MOW-069	CM	MOW-R01	0	373	0	374	30	8/13/15
YARD W Yard Lead Rail Side Worn (S) YD 1 373+00-374+30	RAIL			SIDE WEAR (RAIL)		RUNNING RAIL						

Maryland Departm[illegible] of Transportation
Maryland Transi[illegible] Administration
Right Of Way Inspectors Report
Site: METRO
Workgroup: MTA472

Include History: N

TMWY (TRACK METRO WABASH YARD) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2051531 (MONITOR)	MOW-R00	2	BOTH		CM	MOW-T06	0	375	80	375	80	8/19/15
2 OMRA Frog Point Worn RP 17 375+80 RPE	RAIL					FROG						

Number of Records: 57

Jan 27, 2017 9:30 AM
created by yv
filename: mta_right_of_way_inspectors.rptdesign v2

Maryland Departme of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report
Site: METRO
Workgroup: MTA472

Include History: N

TMWYWAB105 (METRO MOW SWITCH 105 WABASH YD TRK 9 EAST) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2680028 (COMP)		1			PM		0					11/28/16
METRO MOW ANNUAL SWITCH INSPECTION												

Number of Records: 1

Maryland Departme f Transportation
Maryland Transi lministration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWYWAB137 (METRO MOW SWITCH 137 WABASH YD TRK 13 WEST) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2678447 (COMP)		1			PM		0					11/26/16
METRO MOW ANNUAL SWITCH INSPECTION												

Number of Records: 1

Jan 27, 2017 9:30 AM
created by yv
filename: mta_right_of_way_inspectors.rptdesign v2

Maryland Departme f Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWYWAB151 (METRO MOW SWITCH 151 WABASH YD Trk 11 EAST) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2673003 (COMP)		1			PM		0					11/21/16
METRO MOW ANNUAL SWITCH INSPECTION												

Number of Records: 1

Maryland Departme of Transportation
Maryland Transi Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWYWAB161 (METRO MOW SWITCH 161 WABASH YD TRK 13 WEST) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2678409 (COMP)		1			PM		0					11/26/16
METRO MOW ANNUAL SWITCH INSPECTION												

Number of Records: 1

Jan 27, 2017 9:30 AM
created by yv
filename: mta_right_of_way_inspectors.rptdesign v2

Maryland Departme of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWYWAB167A (METRO MOW SWITCH 167A WABASH YD TRK 1 WEST) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2672982 (COMP)		1			PM		0					11/21/16
METRO MOW ANNUAL SWITCH INSPECTION												

Number of Records: 1

Jan 27, 2017 9:3 M
created by yv
filename: mta_right_of_way_inspectors.rptdesign v2

Maryland Departme f Transportation
Maryland Transi ministration
Right Of Way Inspectors Report
Site: METRO
Workgroup: MTA472

Include History: N

TMWYWAB167B (METRO MOW SWITCH 167B WABASH YD TRK 2 WEST) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2672999 (COMP)		1			PM		0					11/21/16
METRO MOW ANNUAL SWITCH INSPECTION												

Number of Records: 1

Jan 27, 2017 9:30 AM
created by yv
filename: mta_right_of_way_inspectors.rptdesign v2

Maryland Departme of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWYWAB169 (METRO MOW SWITCH 169 WABASH YD TRK 2 WEST) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2673023 (COMP)		1			PM		0					11/21/16
METRO MOW ANNUAL SWITCH INSPECTION												

Number of Records: 1

Jan 27, 2017 9:3 M
created by yv
filename: mta_right_of_way_inspectors.rptdesign v2

Maryland Departme of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

Inspection Completed? [✓] Yes [ ] No If No Why? _____

Item	Exception Chain Marker No.		Track	Position	Switch	Codes		Priority	Alias
	From	To	No.	N/S	No.	Comp.	Defect		
1									
2									
3									
4									
5									
6									
7									
8									

Notes: No New Defects

Track Walker: Joe Brockmeyer (Print) — Joe Baker (Sign) — Date: 2-4-17

(Print) (Sign) — Date:

(Print) (Sign) — Date:

Watchman: (Print) (Sign) — Date:

Track Inspection Supervisor: (Print) (Sign) — Date: 2.8.17

Jan 27, 2017 9:30 AM
created by yv
filename: mta_rig__of_way_inspectors.rptdesign v2

Work Order Tracking (Tr)

Find Work Order Select Action

List | Work Order | Plans | Actuals | Activities | Measurements | Axle Configuration | Related Records | Safety Plan | Log

Work Order: 2768506 (YARD) METRO MOW WEEKLY TRACK INSPECTION WAL

Classification: MTA \ METRO

Classification Description: MTA - METRO

Asset:

Alias:

Location: CHAIN_MARK Metro Chain Markers

Work Location:

Work Type: PM

Status: WSCH

Status Date: 02/03/17 04:16:20 AM

Reported By: MTACRON

Phone:

Reported Date: 02/03/17 04:16:20 AM

On Behalf Of:

Consist:

Asset Details

Year:

Manufacturer:

Model:

Serial #:

Type:

Status:

Asset Condition:

Address Information

Service Address: 1206 6301 Wabash Ave Reisterstown Plaza Baltimore

Formatted Address:

Street Address: 6301 Wabash Ave

Multiple Assets.Locations and Cis Filter 0 - 0 of 0

Maryland Department of Transportation
Maryland Transi Iministration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWY (TRACK METRO WABASH YARD) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2017772 (APPR)	MOW-R00	1	LEFT	MOW-069	CM	MOW-T01	0					7/24/15
YARD W LH Stock Rail (31 deg) YD 1 SW 167A	RAIL			SIDE WEAR (RAIL)		STOCK RAIL						
2013790 (APPR)	MOW-R00	1	BOTH		CM	MOW-T09	0	0	0	0	0	7/21/15
YARD W Self Guarded Frog Side Worn SW 167A	RAIL					FROG GUARD						
2013802 (APPR)	MOW-R00	1	BOTH	MOW-009	CM	MOW-R08	0	0	0	0	0	7/21/15
YARD E Closure Rail Insulated Plate Broken YD 3 SW 103	RAIL			BROKEN/SHEARED		INSULATED JOINT						
2013809 (APPR)	MOW-R00	1	NORTH		CM	MOW-R10	0	0	0	0	0	7/21/15
YARD E Standard Joint Loose (N/R) YD 1 SW 133A	RAIL					RAIL JOINT						
2013817 (APPR)	MOW-T00	1	BOTH	MOW-069	CM	MOW-T06	0	0	0	0	0	7/21/15
YARD W Frog Point/Riser Worn YD 15 SW 19A	TURNOUTS SWITCHES			SIDE WEAR (RAIL)		FROG						
2013914 (APPR)	MOW-C00	1	THIRD RAIL	MOW-045	CM	MOW-C05	0	0	0	0	0	7/21/15
YARD W 3rd Rail Burnt/ Mismatched SW 163	CONTACT RAIL			MISMATCH		THIRD RAIL						
2013920 (APPR)	MOW-C00	1	THIRD RAIL	MOW-045	CM	MOW-C05	0	0	0	0	0	7/21/15
YARD W 3rd Rail Mismatch YD 1 SW 171B	CONTACT RAIL			MISMATCH		THIRD RAIL						
2013930 (APPR)	MOW-C00	1	THIRD RAIL	MOW-045	CM	MOW-C05	0	0	0	0	0	7/21/15
YARD W 3rd Rail Approach Mismatch/Burnt SW 137	CONTACT RAIL			MISMATCH		THIRD RAIL						
2013931 (APPR)	MOW-M00	1	THIRD RAIL	MOW-046	CM	MOW-C01	0	0	0	0	0	7/21/15
YARD E 3rd Rail Insulator Cup Missing YD 2 SW 127B	TRACK MISCELLANEOUS			MISSING		INSULATOR						

Feb 7, 2017 8:31 AM
created by yv
filename: mta_right_of_way_inspectors.rptdesign v2

Maryland Department of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWY (TRACK METRO WABASH YARD) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2013961 (APPR)	MOW-T00	2	LEFT	MOW-069	CM	MOW-T03	0	0	0	0	0	7/21/15
YARD W Switch Point Side Worn YD 5 SW 143	TURNOUTS SWITCHES			SIDE WEAR (RAIL)		SWITCH POINT						
2013969 (APPR)	MOW-R00	3	BOTH	MOW-056	CM	MOW-R00	0	0	0	0	0	7/21/15
YARD E Wide Gauge Ahead of Bend (Exceeds 57") SW 101	RAIL			OUT OF GAGE		RAIL						
2014136 (APPR)	MOW-M00	1	THIRD RAIL	MOW-017	CM	MOW-C03	0	0	0	0	0	7/21/15
YARD W Coverboard Bracket Bent YD 1 SW 167A	TRACK MISCELLANEOUS			DAMAGED HARDWARE		COVER BOARD BRACKET						
2014138 (APPR)	MOW-R00	1	BOTH	MOW-003	CM	MOW-R03	0	0	0	0	0	7/21/15
YARD E Stock Rail Standard Joint Battered SW 101	RAIL			BATTERED		RAIL JOINT						
2014159 (APPR)	MOW-R00	2	NORTH	MOW-069	CM	MOW-T02	0	0	0	0	0	7/21/15
YARD W Curve Closure Side Worn (25 deg) YD 11 SW 151	RAIL			SIDE WEAR (RAIL)		LEAD OR CLOSURE RAIL						
2014924 (APPR)	MOW-M00	1	BOTH	MOW-061	CM	MOW-X17	0	0	0	0	0	7/22/15
YARD W Closure Rail Tie Saver Pad Mismatched YD 3 SW 137	TRACK MISCELLANEOUS			POOR SUPPORT		CONCRETE TIE RAIL SEAT PAD						
2014925 (APPR)	MOW-M00	1	NORTH	MOW-046	CM	MOW-X17	0	0	0	0	0	7/22/15
YARD W Closure Rail Tie Saver Pad Missing YD 2 SW 133B	TRACK MISCELLANEOUS			MISSING		CONCRETE TIE RAIL SEAT PAD						
2014930 (APPR)	MOW-M00	1	NORTH	MOW-046	CM	MOW-X17	0	0	0	0	0	7/22/15
YARD W Closure Rail Tie Saver Pad Missing YD 2 SW 163	TRACK MISCELLANEOUS			MISSING		CONCRETE TIE RAIL SEAT PAD						
2015370 (APPR)	MOW-R00	1	NORTH	MOW-076	CM	MOW-R01	0	0	0	0	0	7/22/15
YARD W Rail Top Worn SW 161	RAIL			TOP WEAR (RAIL)		RUNNING RAIL						
2017742 (APPR)	MOW-R00	2	SOUTH	MOW-003	CM	MOW-R00	0	0	0	0	0	7/24/15
YARD W IJ & End Post Battered/ Rail Top Worn (S/R) SW 165	RAIL			BATTERED		RAIL						

Feb 7, 2017 8:3
created by yv
filename: mta_right_of_way_inspectors.rptdesign v2

Maryland Department of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWY (TRACK METRO WABASH YARD) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2017767 (APPR)	MOW-R00	2	LEFT	MOW-069	CM	MOW-T01	0	0	0	0	0	7/24/15
YARD E LH Stock Rail Side Worn (22 deg) YD 6 SW 119	RAIL			SIDE WEAR (RAIL)		STOCK RAIL						
2017769 (APPR)	MOW-R00	3	LEFT	MOW-069	CM	MOW-T01	0	0	0	0	0	7/24/15
YARD E LH Stock Rail/Switch Point Side Worn (22 deg) YD 6 SW 117	RAIL			SIDE WEAR (RAIL)		STOCK RAIL						
2017773 (APPR)	MOW-R00	1	SOUTH	MOW-069	CM	MOW-T01	0	0	0	0	0	7/24/15
YARD W IJ/Stock Rail Side Worn (25 deg) SW 165	RAIL			SIDE WEAR (RAIL)		STOCK RAIL						
2017790 (APPR)	MOW-X00	1	BOTH	MOW-016	CM	MOW-X00	0	0	0	0	0	7/24/15
YARD E Concrete Tie Broken (3) YD 1 SW 127A	TIES			CRACKED / SPLIT		TIES						
2017797 (APPR)	MOW-X00	2	BOTH	MOW-022	CM	MOW-X00	0	0	0	0	0	7/24/15
YARD E Concrete Tie Deteriorated YD 11 SW 107	TIES			DETERIORATING		TIES						
2041945 (MONITOR)	MOW-R00	2	RIGHT		CM	MOW-T01	0	0	0	0	0	8/11/15
YARD E RH Stock Rail Side Worn (22 Deg) SW 101	RAIL					STOCK RAIL						
2044188 (INPRG)	MOW-R00	2	SOUTH	MOW-076	CM	MOW-R01	0	0	0	0	0	8/13/15
YARD W Rail Top Worn/Flattened Out (S) SW 165	RAIL			TOP WEAR (RAIL)		RUNNING RAIL						
2044232 (APPR)	MOW-R00	2	BOTH	MOW-003	CM	MOW-T06	0	0	0	0	0	8/13/15
YARD E Frog Point Battered YD 1 SW 127A	RAIL			BATTERED		FROG						
2051507 (MONITOR)	MOW-R00	2	NORTH	MOW-069	CM	MOW-T03	0	0	0	0	0	8/19/15
YARD E Switch Point/Closure Rail Side Worn (25 Deg) YD 3 SW 111	RAIL			SIDE WEAR (RAIL)		SWITCH POINT						

Maryland Department of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWY (TRACK METRO WABASH YARD) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2051509 (MONITOR)	MOW-R00	2	LEFT	MOW-069	CM	MOW-T03	0	0	0	0	0	8/19/15
YARD W Switch Point Side Worn Yd 5 SW 141	RAIL			SIDE WEAR (RAIL)		SWITCH POINT						
2051516 (MONITOR)	MOW-R00	2	WEST	MOW-069	CM	MOW-T03	0	0	0	0	0	8/19/15
YARD W Rail Side Worn (33 deg) YD 15 SW 171A	RAIL			SIDE WEAR (RAIL)		SWITCH POINT						
2061562 (APPR)	MOW-M00	1	NORTH	MOW-046	CM	MOW-R07	0	0	0	0	0	8/27/15
YARD W Standard Joint Track Bolts Missing (2) YD 1 135A	TRACK MISCELLANEOUS			MISSING		JOINT BAR BOLT						
2061567 (APPR)	MOW-M00	1	NORTH	MOW-046	CM	MOW-R07	0	0	0	0	0	8/27/15
YARD W Standard Joint Tack Bolt Missing YD 2 133B	TRACK MISCELLANEOUS			MISSING		JOINT BAR BOLT						
2083466 (APPR)	MOW-M00	1	BOTH	MOW-046	CM	MOW-T07	0	0	0	0	0	9/12/15
YARD Heel Block Bolt Missing 14" 167A	TRACK MISCELLANEOUS			MISSING		HEEL BLOCK BOLTS						
2121254 (APPR)	MOW-M00	1	NORTH	MOW-044	CM	MOW-R07	0	0	0	0	0	10/9/15
YARD IJ/Stock Rail Bolts Loose (3) 167B & 165	TRACK MISCELLANEOUS			LOOSE / SLACK		JOINT BAR BOLT						
2121272 (APPR)	MOW-M00	2	BOTH	MOW-044	CM	MOW-T11	0	0	0	0	0	10/9/15
YARD Toe Frog Bolts Loose (3) 167B	TRACK MISCELLANEOUS			LOOSE / SLACK		FROG BOLT						
2122230 (APPR)	MOW-R00	2	EAST	MOW-069	CM	MOW-R01	0	0	0	0	0	10/10/15
YARD E Rail Side Worn (29 deg) YD 11	RAIL			SIDE WEAR (RAIL)		RUNNING RAIL						
2220249 (APPR)	MOW-M00	1	RIGHT	MOW-044	CM	MOW-T07	0	0	0	0	0	12/18/15
YARD RH Heel Block Bolts Loose (2) SW 103	TRACK MISCELLANEOUS			LOOSE / SLACK		HEEL BLOCK BOLTS						

Feb 7, 2017 8:3[illegible]
created by yv [illegible]
filename: mta_right_of_way_inspectors.rptdesign v2

Maryland Department of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWY (TRACK METRO WABASH YARD) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2014102 (APPR)	MOW-M00	1	THIRD RAIL	MOW-046	CM	MOW-C07	0	344	0	344	0	7/21/15
YARD E 3rd Anchor Clevis Pin/ Cotter Pin Missing SW 101 334+20	TRACK MISCELLANEOUS			MISSING		ANCHOR ARM						
2017701 (APPR)	MOW-R00	1	NORTH		CM	MOW-R10	0	344	25	344	25	7/24/15
YARD E Standard Joint Mismatched YD 11 344+25	RAIL					RAIL JOINT						
2017700 (APPR)	MOW-R00	1	NORTH	MOW-045	CM	MOW-R03	0	344	50	344	50	7/24/15
YARD E Standard Joint Mismatched SW 101 344+50	RAIL			MISMATCH		RAIL JOINT						
2134470 (APPR)	MOW-M00	1	THIRD RAIL	MOW-046	CM	MOW-C02	0	344	80	344	80	10/21/15
YARD 10' Coverboard Missing SW 101 344+80	TRACK MISCELLANEOUS			MISSING		COVERBOARD						
2134476 (APPR)	MOW-M00	2	THIRD RAIL	MOW-017	CM	MOW-C03	0	344	80	344	80	10/21/15
YARD Broken Metal Coverboard Bracket SW 101 344+80	TRACK MISCELLANEOUS			DAMAGED HARDWARE		COVER BOARD BRACKET						
2589645 (APPR)	MOW-R00	2	NORTH	MOW-069	CM	MOW-T06	0	346	0	346	0	9/22/16
YARD frog side worn 346	RAIL			SIDE WEAR (RAIL)		FROG						
2121276 (APPR)	MOW-C00	1	THIRD RAIL	MOW-045	CM	MOW-C05	0	346	65	346	65	10/9/15
YARD 3rd Rail End Approach Mismatch YD 7 346+65	CONTACT RAIL			MISMATCH		THIRD RAIL						
2404826 (APPR)	MOW-T00	2	NORTH		CM	MOW-T03	0	347	0	347	0	5/10/16
YARD E Switch Poiint/Rail Side Worn YD 1 SW 127 A	TURNOUTS SWITCHES					SWITCH POINT						
2583061 (APPR)	MOW-M00	1	THIRD RAIL	MOW-017	CM	MOW-C02	0	347	0	347	0	9/16/16
Yard coverboard broken	TRACK MISCELLANEOUS			DAMAGED HARDWARE		COVERBOARD						
2014158 (APPR)	MOW-X00	1	BOTH	MOW-016	CM	MOW-X00	0	347	90	347	90	7/21/15
YARD E Concrete Ties Broken (2) YD 2 SW 127B	TIES			CRACKED / SPLIT		TIES						

Feb 7, 2017 8:31 AM
created by yv
filename: mta_right_of_way_inspectors.rptdesign v2

Maryland Department of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWY (TRACK METRO WABASH YARD) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2089661 (APPR)	MOW-X00	2	BOTH	MOW-016	CM	MOW-X00	0	347	90	347	90	9/17/15
YARD Concrete Ties Cracked (2) YD 2 347+90	TIES			CRACKED / SPLIT		TIES						
2742130 (APPR)	MOW-M00	3	THIRD RAIL	MOW-061	CM	MOW-C06	0	348	0	348	0	1/16/17
Yard 2 end approach is out of cups 348	TRACK MISCELLANEOUS			POOR SUPPORT		END APPROACH						
2111268 (APPR)	MOW-C00	2	THIRD RAIL	MOW-045	CM	MOW-C05	0	362	0	362	0	10/2/15
Yard 3rd Rail End Approach Mismatch YD 11 W 362+00	CONTACT RAIL			MISMATCH		THIRD RAIL						
2557260 (APPR)	MOW-M00	2	THIRD RAIL	MOW-017	CM	MOW-C02	0	366	0	366	0	8/29/16
YARD broken cover board	TRACK MISCELLANEOUS			DAMAGED HARDWARE		COVERBOARD						
2600547 (APPR)	MOW-M00	4	THIRD RAIL	MOW-046	CM	MOW-C02	0	366	20	366	20	9/30/16
YARD Coverboard repair 1 Track 167A	TRACK MISCELLANEOUS			MISSING		COVERBOARD						
2014036 (HOLD)	MOW-R00	2	BOTH	MOW-059	CM	MOW-R01	0	366	70	369	20	7/21/15
YARD W Out of Surface YD 1 369+20-366+70	RAIL			OUT OF SURFACE		RUNNING RAIL						
2083467 (APPR)	MOW-X00	1	BOTH	MOW-016	CM	MOW-X00	0	366	80	366	80	9/12/15
YARD IJ Mono Block Tie Cracked YD 15 366+80	TIES			CRACKED / SPLIT		TIES						
2013754 (APPR)	MOW-R00	2	THIRD RAIL	MOW-009	CM	MOW-C02	0	368	80	368	80	7/21/15
YARD W Coverboard/Splice Plate YD 1 368+80	RAIL			BROKEN/SHEARED		COVERBOARD						
2044184 (MONITOR)	MOW-R00	2	SOUTH	MOW-069	CM	MOW-R01	0	373	0	374	30	8/13/15
YARD W Yard Lead Rail Side Worn (S) YD 1 373+00-374+30	RAIL			SIDE WEAR (RAIL)		RUNNING RAIL						

Maryland Department of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWY (TRACK METRO WABASH YARD) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2051531 (MONITOR)	MOW-R00	2	BOTH		CM	MOW-T06	0	375	80	375	80	8/19/15
2 OMRA Frog Point Worn RP 17 375+80 RPE	RAIL					FROG						

Number of Records: 57

Maryland Department of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWYWAB105 (METRO MOW SWITCH 105 WABASH YD TRK 9 EAST) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2680028 (COMP)		1			PM		0					11/28/16
METRO MOW ANNUAL SWITCH INSPECTION												

Number of Records: 1

Maryland Department of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWYWAB137 (METRO MOW SWITCH 137 WABASH YD TRK 13 WEST) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2678447 (COMP)		1			PM		0					11/26/16
METRO MOW ANNUAL SWITCH INSPECTION												

Number of Records: 1

Feb 7, 2017 8:31 AM
created by yv
filename: mta_right_of_way_inspectors.rptdesign v2

Maryland Department of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWYWAB151 (METRO MOW SWITCH 151 WABASH YD Trk 11 EAST) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2673003 (COMP)		1			PM		0					11/21/16
METRO MOW ANNUAL SWITCH INSPECTION												

Number of Records: 1

Feb 7, 2017 8:3
created by yv
filename: mta_right_of_way_inspectors.rptdesign v2

Maryland Department of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWYWAB161 (METRO MOW SWITCH 161 WABASH YD TRK 13 WEST) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2678409 (COMP)		1			PM		0					11/26/16
METRO MOW ANNUAL SWITCH INSPECTION												

Number of Records: 1

Feb 7, 2017 8:31 AM
created by yv
filename: mta_right_of_way_inspectors.rptdesign v2

Maryland Department of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWYWAB167A (METRO MOW SWITCH 167A WABASH YD TRK 1 WEST) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2672982 (COMP)		1			PM		0					11/21/16
METRO MOW ANNUAL SWITCH INSPECTION												

Number of Records: 1

Maryland Department of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWYWAB167B (METRO MOW SWITCH 167B WABASH YD TRK 2 WEST) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2672999 (COMP)		1			PM		0					11/21/16
METRO MOW ANNUAL SWITCH INSPECTION												

Number of Records: 1

Feb 7, 2017 8:31 AM
created by yv
filename: mta_right_of_way_inspectors.rptdesign v2

Maryland Department of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWYWAB169 (METRO MOW SWITCH 169 WABASH YD TRK 2 WEST) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2673023 (COMP)		1			PM		0					11/21/16
METRO MOW ANNUAL SWITCH INSPECTION												

Number of Records: 1

2029662
6/16/2

Maryland Department of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

Inspection Completed? [✓] Yes [ ] No If No Why? _____

Item	Exception Chain Marker No. From	Exception Chain Marker No. To	Track No.	Position N/S	Switch No.	Codes Comp.	Codes Defect	Priority	Alias
1									
2									
3									
4									
5									
6									
7									
8									

Notes: No New Defects

Track Walker: Joe Brockmeyer (Print) — Joe Brockmeyer (Sign) — Date: 2/10/17

(Print) — (Sign) — Date: 2/10/17

(Print) — (Sign) — Date:

Watchman: Jabal Williams (Print) — (Sign) — Date: 2/10/17

Track Inspection Supervisor: (Print) — (Sign) — Date: 2.17.17

Feb 7, 2017 8:31 AM
created by yv
filename: mta_right_of_way_inspectors.rptdesign v2

Work Order Tracking (Tr)

Find Work Order Select Action

List | Work Order | Plans | Actuals | Activities | Measurements | Axle Configuration | Related Records | Safety Plan | Log

Work Order: 2776973 (YARD) METRO MOW WEEKLY TRACK INSPECTION WAL

Classification: MTA \ METRO

Classification Description: MTA - METRO

Asset:

Alias:

Location: CHAIN_MARK Metro Chain Markers

Work Location:

Work Type: PM

Status: WSCH

Status Date: 02/10/17 04:19:01 AM

Reported By: MTACRON

Phone:

Reported Date: 02/10/17 04:19:01 AM

On Behalf Of:

Consist:

Asset Details

Year:

Manufacturer:

Model:

Serial #:

Type:

Status:

Asset Condition:

Address Information

Service Address: 1206 6301 Wabash Ave Reisterstown Plaza Baltimore

Formatted Address:

Street Address: 6301 Wabash Ave

Multiple Assets.Locations and Cis Filter 0 - 0 of 0

Maryland Department of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWY (TRACK METRO WABASH YARD) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2017772 (APPR)	MOW-R00	1	LEFT	MOW-069	CM	MOW-T01	0					7/24/15
YARD W LH Stock Rail (31 deg) YD 1 SW 167A	RAIL			SIDE WEAR (RAIL)		STOCK RAIL						
2013790 (APPR)	MOW-R00	1	BOTH		CM	MOW-T09	0	0	0	0	0	7/21/15
YARD W Self Guarded Frog Side Worn SW 167A	RAIL					FROG GUARD						
2013802 (APPR)	MOW-R00	1	BOTH	MOW-009	CM	MOW-R08	0	0	0	0	0	7/21/15
YARD E Closure Rail Insulated Plate Broken YD 3 SW 103	RAIL			BROKEN/SHEARED		INSULATED JOINT						
2013809 (APPR)	MOW-R00	1	NORTH		CM	MOW-R10	0	0	0	0	0	7/21/15
YARD E Standard Joint Loose (N/R) YD 1 SW 133A	RAIL					RAIL JOINT						
2013817 (APPR)	MOW-T00	1	BOTH	MOW-069	CM	MOW-T06	0	0	0	0	0	7/21/15
YARD W Frog Point/Riser Worn YD 15 SW 19A	TURNOUTS SWITCHES			SIDE WEAR (RAIL)		FROG						
2013914 (APPR)	MOW-C00	1	THIRD RAIL	MOW-045	CM	MOW-C05	0	0	0	0	0	7/21/15
YARD W 3rd Rail Burnt/ Mismatched SW 163	CONTACT RAIL			MISMATCH		THIRD RAIL						
2013920 (APPR)	MOW-C00	1	THIRD RAIL	MOW-045	CM	MOW-C05	0	0	0	0	0	7/21/15
YARD W 3rd Rail Mismatch YD 1 SW 171B	CONTACT RAIL			MISMATCH		THIRD RAIL						
2013930 (APPR)	MOW-C00	1	THIRD RAIL	MOW-045	CM	MOW-C05	0	0	0	0	0	7/21/15
YARD W 3rd Rail Approach Mismatch/Burnt SW 137	CONTACT RAIL			MISMATCH		THIRD RAIL						
2013931 (APPR)	MOW-M00	1	THIRD RAIL	MOW-046	CM	MOW-C01	0	0	0	0	0	7/21/15
YARD E 3rd Rail Insulator Cup Missing YD 2 SW 127B	TRACK MISCELLANEOUS			MISSING		INSULATOR						

Feb 10, 2017 7:36 AM
created by yv
filename: mta_right_of_way_inspectors.rptdesign v2

Maryland Department of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWY (TRACK METRO WABASH YARD) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2013961 (APPR)	MOW-T00	2	LEFT	MOW-069	CM	MOW-T03	0	0	0	0	0	7/21/15
YARD W Switch Point Side Worn YD 5 SW 143	TURNOUTS SWITCHES			SIDE WEAR (RAIL)		SWITCH POINT						
2013969 (APPR)	MOW-R00	3	BOTH	MOW-056	CM	MOW-R00	0	0	0	0	0	7/21/15
YARD E Wide Gauge Ahead of Bend (Exceeds 57") SW 101	RAIL			OUT OF GAGE		RAIL						
2014136 (APPR)	MOW-M00	1	THIRD RAIL	MOW-017	CM	MOW-C03	0	0	0	0	0	7/21/15
YARD W Coverboard Bracket Bent YD 1 SW 167A	TRACK MISCELLANEOUS			DAMAGED HARDWARE		COVER BOARD BRACKET						
2014138 (APPR)	MOW-R00	1	BOTH	MOW-003	CM	MOW-R03	0	0	0	0	0	7/21/15
YARD E Stock Rail Standard Joint Battered SW 101	RAIL			BATTERED		RAIL JOINT						
2014159 (APPR)	MOW-R00	2	NORTH	MOW-069	CM	MOW-T02	0	0	0	0	0	7/21/15
YARD W Curve Closure Side Worn (25 deg) YD 11 SW 151	RAIL			SIDE WEAR (RAIL)		LEAD OR CLOSURE RAIL						
2014924 (APPR)	MOW-M00	1	BOTH	MOW-061	CM	MOW-X17	0	0	0	0	0	7/22/15
YARD W Closure Rail Tie Saver Pad Mismatched YD 3 SW 137	TRACK MISCELLANEOUS			POOR SUPPORT		CONCRETE TIE RAIL SEAT PAD						
2014925 (APPR)	MOW-M00	1	NORTH	MOW-046	CM	MOW-X17	0	0	0	0	0	7/22/15
YARD W Closure Rail Tie Saver Pad Missing YD 2 SW 133B	TRACK MISCELLANEOUS			MISSING		CONCRETE TIE RAIL SEAT PAD						
2014930 (APPR)	MOW-M00	1	NORTH	MOW-046	CM	MOW-X17	0	0	0	0	0	7/22/15
YARD W Closure Rail Tie Saver Pad Missing YD 2 SW 163	TRACK MISCELLANEOUS			MISSING		CONCRETE TIE RAIL SEAT PAD						
2015370 (APPR)	MOW-R00	1	NORTH	MOW-076	CM	MOW-R01	0	0	0	0	0	7/22/15
YARD W Rail Top Worn SW 161	RAIL			TOP WEAR (RAIL)		RUNNING RAIL						
2017742 (APPR)	MOW-R00	2	SOUTH	MOW-003	CM	MOW-R00	0	0	0	0	0	7/24/15
YARD W IJ & End Post Battered/ Rail Top Worn (S/R) SW 165	RAIL			BATTERED		RAIL						

Feb 10, 2017 7:[illegible] M
created by yv
filename: mta_right_of_way_inspectors.rptdesign v2

Maryland Department of Transportation
Maryland Transi Iministration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWY (TRACK METRO WABASH YARD) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2017767 (APPR)	MOW-R00	2	LEFT	MOW-069	CM	MOW-T01	0	0	0	0	0	7/24/15
YARD E LH Stock Rail Side Worn (22 deg) YD 6 SW 119	RAIL			SIDE WEAR (RAIL)		STOCK RAIL						
2017769 (APPR)	MOW-R00	3	LEFT	MOW-069	CM	MOW-T01	0	0	0	0	0	7/24/15
YARD E LH Stock Rail/Switch Point Side Worn (22 deg) YD 6 SW 117	RAIL			SIDE WEAR (RAIL)		STOCK RAIL						
2017773 (APPR)	MOW-R00	1	SOUTH	MOW-069	CM	MOW-T01	0	0	0	0	0	7/24/15
YARD W IJ/Stock Rail Side Worn (25 deg) SW 165	RAIL			SIDE WEAR (RAIL)		STOCK RAIL						
2017790 (APPR)	MOW-X00	1	BOTH	MOW-016	CM	MOW-X00	0	0	0	0	0	7/24/15
YARD E Concrete Tie Broken (3) YD 1 SW 127A	TIES			CRACKED / SPLIT		TIES						
2017797 (APPR)	MOW-X00	2	BOTH	MOW-022	CM	MOW-X00	0	0	0	0	0	7/24/15
YARD E Concrete Tie Deteriorated YD 11 SW 107	TIES			DETERIORATING		TIES						
2041945 (MONITOR)	MOW-R00	2	RIGHT		CM	MOW-T01	0	0	0	0	0	8/11/15
YARD E RH Stock Rail Side Worn (22 Deg) SW 101	RAIL					STOCK RAIL						
2044188 (INPRG)	MOW-R00	2	SOUTH	MOW-076	CM	MOW-R01	0	0	0	0	0	8/13/15
YARD W Rail Top Worn/Flattened Out (S) SW 165	RAIL			TOP WEAR (RAIL)		RUNNING RAIL						
2044232 (APPR)	MOW-R00	2	BOTH	MOW-003	CM	MOW-T06	0	0	0	0	0	8/13/15
YARD E Frog Point Battered YD 1 SW 127A	RAIL			BATTERED		FROG						
2051507 (MONITOR)	MOW-R00	2	NORTH	MOW-069	CM	MOW-T03	0	0	0	0	0	8/19/15
YARD E Switch Point/Closure Rail Side Worn (25 Deg) YD 3 SW 111	RAIL			SIDE WEAR (RAIL)		SWITCH POINT						

Maryland Department of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWY (TRACK METRO WABASH YARD) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2051509 (MONITOR)	MOW-R00	2	LEFT	MOW-069	CM	MOW-T03	0	0	0	0	0	8/19/15
YARD W Switch Point Side Worn Yd 5 SW 141	RAIL			SIDE WEAR (RAIL)		SWITCH POINT						
2051516 (MONITOR)	MOW-R00	2	WEST	MOW-069	CM	MOW-T03	0	0	0	0	0	8/19/15
YARD W Rail Side Worn (33 deg) YD 15 SW 171A	RAIL			SIDE WEAR (RAIL)		SWITCH POINT						
2061562 (APPR)	MOW-M00	1	NORTH	MOW-046	CM	MOW-R07	0	0	0	0	0	8/27/15
YARD W Standard Joint Track Bolts Missing (2) YD 1 135A	TRACK MISCELLANEOUS			MISSING		JOINT BAR BOLT						
2061567 (APPR)	MOW-M00	1	NORTH	MOW-046	CM	MOW-R07	0	0	0	0	0	8/27/15
YARD W Standard Joint Tack Bolt Missing YD 2 133B	TRACK MISCELLANEOUS			MISSING		JOINT BAR BOLT						
2083466 (APPR)	MOW-M00	1	BOTH	MOW-046	CM	MOW-T07	0	0	0	0	0	9/12/15
YARD Heel Block Bolt Missing 14" 167A	TRACK MISCELLANEOUS			MISSING		HEEL BLOCK BOLTS						
2121254 (APPR)	MOW-M00	1	NORTH	MOW-044	CM	MOW-R07	0	0	0	0	0	10/9/15
YARD IJ/Stock Rail Bolts Loose (3) 167B & 165	TRACK MISCELLANEOUS			LOOSE / SLACK		JOINT BAR BOLT						
2121272 (APPR)	MOW-M00	2	BOTH	MOW-044	CM	MOW-T11	0	0	0	0	0	10/9/15
YARD Toe Frog Bolts Loose (3) 167B	TRACK MISCELLANEOUS			LOOSE / SLACK		FROG BOLT						
2122230 (APPR)	MOW-R00	2	EAST	MOW-069	CM	MOW-R01	0	0	0	0	0	10/10/15
YARD E Rail Side Worn (29 deg) YD 11	RAIL			SIDE WEAR (RAIL)		RUNNING RAIL						
2220249 (APPR)	MOW-M00	1	RIGHT	MOW-044	CM	MOW-T07	0	0	0	0	0	12/18/15
YARD RH Heel Block Bolts Loose (2) SW 103	TRACK MISCELLANEOUS			LOOSE / SLACK		HEEL BLOCK BOLTS						

Feb 10, 2017 7:[illegible] M
created by yv
filename: mta_right_of_way_inspectors.rptdesign v2

Maryland Department of Transportation
Maryland Transi Iministration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWY (TRACK METRO WABASH YARD) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2014102 (APPR)	MOW-M00	1	THIRD RAIL	MOW-046	CM	MOW-C07	0	344	0	344	0	7/21/15
YARD E 3rd Anchor Clevis Pin/ Cotter Pin Missing SW 101 334+20	TRACK MISCELLANEOUS			MISSING		ANCHOR ARM						
2017701 (APPR)	MOW-R00	1	NORTH		CM	MOW-R10	0	344	25	344	25	7/24/15
YARD E Standard Joint Mismatched YD 11 344+25	RAIL					RAIL JOINT						
2017700 (APPR)	MOW-R00	1	NORTH	MOW-045	CM	MOW-R03	0	344	50	344	50	7/24/15
YARD E Standard Joint Mismatched SW 101 344+50	RAIL			MISMATCH		RAIL JOINT						
2134470 (APPR)	MOW-M00	1	THIRD RAIL	MOW-046	CM	MOW-C02	0	344	80	344	80	10/21/15
YARD 10' Coverboard Missing SW 101 344+80	TRACK MISCELLANEOUS			MISSING		COVERBOARD						
2134476 (APPR)	MOW-M00	2	THIRD RAIL	MOW-017	CM	MOW-C03	0	344	80	344	80	10/21/15
YARD Broken Metal Coverboard Bracket SW 101 344+80	TRACK MISCELLANEOUS			DAMAGED HARDWARE		COVER BOARD BRACKET						
2589645 (APPR)	MOW-R00	2	NORTH	MOW-069	CM	MOW-T06	0	346	0	346	0	9/22/16
YARD frog side worn 346	RAIL			SIDE WEAR (RAIL)		FROG						
2121276 (APPR)	MOW-C00	1	THIRD RAIL	MOW-045	CM	MOW-C05	0	346	65	346	65	10/9/15
YARD 3rd Rail End Approach Mismatch YD 7 346+65	CONTACT RAIL			MISMATCH		THIRD RAIL						
2404826 (APPR)	MOW-T00	2	NORTH		CM	MOW-T03	0	347	0	347	0	5/10/16
YARD E Switch Poiint/Rail Side Worn YD 1 SW 127 A	TURNOUTS SWITCHES					SWITCH POINT						
2583061 (APPR)	MOW-M00	1	THIRD RAIL	MOW-017	CM	MOW-C02	0	347	0	347	0	9/16/16
Yard coverboard broken	TRACK MISCELLANEOUS			DAMAGED HARDWARE		COVERBOARD						
2014158 (APPR)	MOW-X00	1	BOTH	MOW-016	CM	MOW-X00	0	347	90	347	90	7/21/15
YARD E Concrete Ties Broken (2) YD 2 SW 127B	TIES			CRACKED / SPLIT		TIES						

Feb 10, 2017 7:36 AM
created by yv
filename: mta_right_of_way_inspectors.rptdesign v2

Maryland Department of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWY (TRACK METRO WABASH YARD) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2089661 (APPR)	MOW-X00	2	BOTH	MOW-016	CM	MOW-X00	0	347	90	347	90	9/17/15
YARD Concrete Ties Cracked (2) YD 2 347+90	TIES			CRACKED / SPLIT		TIES						
2742130 (APPR)	MOW-M00	3	THIRD RAIL	MOW-061	CM	MOW-C06	0	348	0	348	0	1/16/17
Yard 2 end approach is out of cups 348	TRACK MISCELLANEOUS			POOR SUPPORT		END APPROACH						
2111268 (APPR)	MOW-C00	2	THIRD RAIL	MOW-045	CM	MOW-C05	0	362	0	362	0	10/2/15
Yard 3rd Rail End Approach Mismatch YD 11 W 362+00	CONTACT RAIL			MISMATCH		THIRD RAIL						
2557260 (APPR)	MOW-M00	2	THIRD RAIL	MOW-017	CM	MOW-C02	0	366	0	366	0	8/29/16
YARD broken cover board	TRACK MISCELLANEOUS			DAMAGED HARDWARE		COVERBOARD						
2600547 (APPR)	MOW-M00	4	THIRD RAIL	MOW-046	CM	MOW-C02	0	366	20	366	20	9/30/16
YARD Coverboard repair 1 Track 167A	TRACK MISCELLANEOUS			MISSING		COVERBOARD						
2014036 (HOLD)	MOW-R00	2	BOTH	MOW-059	CM	MOW-R01	0	366	70	369	20	7/21/15
YARD W Out of Surface YD 1 369+20-366+70	RAIL			OUT OF SURFACE		RUNNING RAIL						
2083467 (APPR)	MOW-X00	1	BOTH	MOW-016	CM	MOW-X00	0	366	80	366	80	9/12/15
YARD IJ Mono Block Tie Cracked YD 15 366+80	TIES			CRACKED / SPLIT		TIES						
2013754 (APPR)	MOW-R00	2	THIRD RAIL	MOW-009	CM	MOW-C02	0	368	80	368	80	7/21/15
YARD W Coverboard/Splice Plate YD 1 368+80	RAIL			BROKEN/SHEARED		COVERBOARD						
2044184 (MONITOR)	MOW-R00	2	SOUTH	MOW-069	CM	MOW-R01	0	373	0	374	30	8/13/15
YARD W Yard Lead Rail Side Worn (S) YD 1 373+00-374+30	RAIL			SIDE WEAR (RAIL)		RUNNING RAIL						

Feb 10, 2017 7:[illegible] M
created by yv
filename: mta_right_of_way_inspectors.rptdesign v2

Maryland Department of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWY (TRACK METRO WABASH YARD) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2051531 (MONITOR)	MOW-R00	2	BOTH		CM	MOW-T06	0	375	80	375	80	8/19/15
2 OMRA Frog Point Worn RP 17 375+80 RPE	RAIL					FROG						

Number of Records: 57

Maryland Department of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

Inspection Completed? ☑ Yes ☐ No If No Why? _____

Item	Exception Chain Marker No. From	Exception Chain Marker No. To	Track No.	Position N/S	Switch No.	Codes Comp.	Codes Defect	Priority	Alias
1	366+80		15	N	171-A	R01	D40	4	TMOW
2	366+80		15	N	171-A	C16	D16	3	TMOW
3			11	S		R01	D40	4	TMOW
4									
5									
6									
7									
8									

Notes: ① SIDE WORN RUNNING RAIL 28° DEGREE ANGLE WEAR
② COTTER PIN MISSING NO BOLTS
③ SIDE WORN RUNNING RAIL 30° DEGREE ANGLE WEAR

Track Walker: ALVIN JEFFERSON (Print) — Alvin Jefferson (Sign) — Date: 2/18/17

(Print) — (Sign) — Date:

(Print) — (Sign) — Date:

Watchman: John Williams (Print) — (Sign) — Date: 2/18/17

Track Inspection Supervisor: (Print) — (Sign) — Date: 2.22.17

Feb 10, 2017 7:[illegible] M
created by yv
filename: mta_right_of_way_inspectors.rptdesign v2

Work Order Tracking (Tr)

Find Work Order | Select Action

List | Work Order | Plans | Actuals | Activities | Measurements | Axle Configuration | Related Records | Safety Plan | Log

Work Order: 2785763 (YARD) METRO MOW WEEKLY TRACK INSPECTION WAL

Classification: MTA \ METRO

Classification Description: MTA - METRO

Asset:

Alias:

Location: CHAIN_MARK Metro Chain Markers

Work Location:

* Work Type: PM

Status: WSCH

Status Date: 02/17/17 04:17:12 AM

Reported By: MTACRON

Phone:

Reported Date: 02/17/17 04:17:12 AM

On Behalf Of:

Consist:

Asset Details

Year:

Manufacturer:

Model:

Serial #:

Type:

Status:

Asset Condition:

Address Information

Service Address: 1206 6301 Wabash Ave Reisterstown Plaza Baltimore

Formatted Address:

Street Address: 6301 Wabash Ave

Multiple Assets,Locations and Cls Filter 0 - 0 of 0

Maryland Department of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWY (TRACK METRO WABASH YARD) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2017772 (APPR)	MOW-R00	1	LEFT	MOW-069	CM	MOW-T01	0					7/24/15
YARD W LH Stock Rail (31 deg) YD 1 SW 167A	RAIL			SIDE WEAR (RAIL)		STOCK RAIL						
2013790 (APPR)	MOW-R00	1	BOTH		CM	MOW-T09	0	0	0	0	0	7/21/15
YARD W Self Guarded Frog Side Worn SW 167A	RAIL					FROG GUARD						
2013802 (APPR)	MOW-R00	1	BOTH	MOW-009	CM	MOW-R08	0	0	0	0	0	7/21/15
YARD E Closure Rail Insulated Plate Broken YD 3 SW 103	RAIL			BROKEN/SHEARED		INSULATED JOINT						
2013809 (APPR)	MOW-R00	1	NORTH		CM	MOW-R10	0	0	0	0	0	7/21/15
YARD E Standard Joint Loose (N/R) YD 1 SW 133A	RAIL					RAIL JOINT						
2013817 (APPR)	MOW-T00	1	BOTH	MOW-069	CM	MOW-T06	0	0	0	0	0	7/21/15
YARD W Frog Point/Riser Worn YD 15 SW 19A	TURNOUTS SWITCHES			SIDE WEAR (RAIL)		FROG						
2013914 (APPR)	MOW-C00	1	THIRD RAIL	MOW-045	CM	MOW-C05	0	0	0	0	0	7/21/15
YARD W 3rd Rail Burnt/ Mismatched SW 163	CONTACT RAIL			MISMATCH		THIRD RAIL						
2013920 (APPR)	MOW-C00	1	THIRD RAIL	MOW-045	CM	MOW-C05	0	0	0	0	0	7/21/15
YARD W 3rd Rail Mismatch YD 1 SW 171B	CONTACT RAIL			MISMATCH		THIRD RAIL						
2013930 (APPR)	MOW-C00	1	THIRD RAIL	MOW-045	CM	MOW-C05	0	0	0	0	0	7/21/15
YARD W 3rd Rail Approach Mismatch/Burnt SW 137	CONTACT RAIL			MISMATCH		THIRD RAIL						
2013931 (APPR)	MOW-M00	1	THIRD RAIL	MOW-046	CM	MOW-C01	0	0	0	0	0	7/21/15
YARD E 3rd Rail Insulator Cup Missing YD 2 SW 127B	TRACK MISCELLANEOUS			MISSING		INSULATOR						

Feb 20, 2017 11:07 PM
created by yv
filename: mta_right_of_way_inspectors.rptdesign v2

Maryland Department of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWY (TRACK METRO WABASH YARD) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2013961 (APPR)	MOW-T00	2	LEFT	MOW-069	CM	MOW-T03	0	0	0	0	0	7/21/15
YARD W Switch Point Side Worn YD 5 SW 143	TURNOUTS SWITCHES			SIDE WEAR (RAIL)		SWITCH POINT						
2013969 (APPR)	MOW-R00	3	BOTH	MOW-056	CM	MOW-R00	0	0	0	0	0	7/21/15
YARD E Wide Gauge Ahead of Bend (Exceeds 57") SW 101	RAIL			OUT OF GAGE		RAIL						
2014136 (APPR)	MOW-M00	1	THIRD RAIL	MOW-017	CM	MOW-C03	0	0	0	0	0	7/21/15
YARD W Coverboard Bracket Bent YD 1 SW 167A	TRACK MISCELLANEOUS			DAMAGED HARDWARE		COVER BOARD BRACKET						
2014138 (APPR)	MOW-R00	1	BOTH	MOW-003	CM	MOW-R03	0	0	0	0	0	7/21/15
YARD E Stock Rail Standard Joint Battered SW 101	RAIL			BATTERED		RAIL JOINT						
2014159 (APPR)	MOW-R00	2	NORTH	MOW-069	CM	MOW-T02	0	0	0	0	0	7/21/15
YARD W Curve Closure Side Worn (25 deg) YD 11 SW 151	RAIL			SIDE WEAR (RAIL)		LEAD OR CLOSURE RAIL						
2014924 (APPR)	MOW-M00	1	BOTH	MOW-061	CM	MOW-X17	0	0	0	0	0	7/22/15
YARD W Closure Rail Tie Saver Pad Mismatched YD 3 SW 137	TRACK MISCELLANEOUS			POOR SUPPORT		CONCRETE TIE RAIL SEAT PAD						
2014925 (APPR)	MOW-M00	1	NORTH	MOW-046	CM	MOW-X17	0	0	0	0	0	7/22/15
YARD W Closure Rail Tie Saver Pad Missing YD 2 SW 133B	TRACK MISCELLANEOUS			MISSING		CONCRETE TIE RAIL SEAT PAD						
2014930 (APPR)	MOW-M00	1	NORTH	MOW-046	CM	MOW-X17	0	0	0	0	0	7/22/15
YARD W Closure Rail Tie Saver Pad Missing YD 2 SW 163	TRACK MISCELLANEOUS			MISSING		CONCRETE TIE RAIL SEAT PAD						
2015370 (APPR)	MOW-R00	1	NORTH	MOW-076	CM	MOW-R01	0	0	0	0	0	7/22/15
YARD W Rail Top Worn SW 161	RAIL			TOP WEAR (RAIL)		RUNNING RAIL						
2017742 (APPR)	MOW-R00	2	SOUTH	MOW-003	CM	MOW-R00	0	0	0	0	0	7/24/15
YARD W IJ & End Post Battered/ Rail Top Worn (S/R) SW 165	RAIL			BATTERED		RAIL						

Feb 20, 2017 11 PM
created by yv
filename: mta_right_of_way_inspectors.rptdesign v2

Maryland Department of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWY (TRACK METRO WABASH YARD) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2017767 (APPR)	MOW-R00	2	LEFT	MOW-069	CM	MOW-T01	0	0	0	0	0	7/24/15
YARD E LH Stock Rail Side Worn (22 deg) YD 6 SW 119	RAIL			SIDE WEAR (RAIL)		STOCK RAIL						
2017769 (APPR)	MOW-R00	3	LEFT	MOW-069	CM	MOW-T01	0	0	0	0	0	7/24/15
YARD E LH Stock Rail/Switch Point Side Worn (22 deg) YD 6 SW 117	RAIL			SIDE WEAR (RAIL)		STOCK RAIL						
2017773 (APPR)	MOW-R00	1	SOUTH	MOW-069	CM	MOW-T01	0	0	0	0	0	7/24/15
YARD W IJ/Stock Rail Side Worn (25 deg) SW 165	RAIL			SIDE WEAR (RAIL)		STOCK RAIL						
2017790 (APPR)	MOW-X00	1	BOTH	MOW-016	CM	MOW-X00	0	0	0	0	0	7/24/15
YARD E Concrete Tie Broken (3) YD 1 SW 127A	TIES			CRACKED / SPLIT		TIES						
2017797 (APPR)	MOW-X00	2	BOTH	MOW-022	CM	MOW-X00	0	0	0	0	0	7/24/15
YARD E Concrete Tie Deteriorated YD 11 SW 107	TIES			DETERIORATING		TIES						
2041945 (MONITOR)	MOW-R00	2	RIGHT		CM	MOW-T01	0	0	0	0	0	8/11/15
YARD E RH Stock Rail Side Worn (22 Deg) SW 101	RAIL					STOCK RAIL						
2044188 (INPRG)	MOW-R00	2	SOUTH	MOW-076	CM	MOW-R01	0	0	0	0	0	8/13/15
YARD W Rail Top Worn/Flattened Out (S) SW 165	RAIL			TOP WEAR (RAIL)		RUNNING RAIL						
2044232 (APPR)	MOW-R00	2	BOTH	MOW-003	CM	MOW-T06	0	0	0	0	0	8/13/15
YARD E Frog Point Battered YD 1 SW 127A	RAIL			BATTERED		FROG						
2051507 (MONITOR)	MOW-R00	2	NORTH	MOW-069	CM	MOW-T03	0	0	0	0	0	8/19/15
YARD E Switch Point/Closure Rail Side Worn (25 Deg) YD 3 SW 111	RAIL			SIDE WEAR (RAIL)		SWITCH POINT						

Feb 20, 2017 11:07 PM
created by yv
filename: mta_right_of_way_inspectors.rptdesign v2

Maryland Department of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWY (TRACK METRO WABASH YARD) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2051509 (MONITOR)	MOW-R00	2	LEFT	MOW-069	CM	MOW-T03	0	0	0	0	0	8/19/15
YARD W Switch Point Side Worn Yd 5 SW 141	RAIL			SIDE WEAR (RAIL)		SWITCH POINT						
2051516 (MONITOR)	MOW-R00	2	WEST	MOW-069	CM	MOW-T03	0	0	0	0	0	8/19/15
YARD W Rail Side Worn (33 deg) YD 15 SW 171A	RAIL			SIDE WEAR (RAIL)		SWITCH POINT						
2061562 (APPR)	MOW-M00	1	NORTH	MOW-046	CM	MOW-R07	0	0	0	0	0	8/27/15
YARD W Standard Joint Track Bolts Missing (2) YD 1 135A	TRACK MISCELLANEOUS			MISSING		JOINT BAR BOLT						
2061567 (APPR)	MOW-M00	1	NORTH	MOW-046	CM	MOW-R07	0	0	0	0	0	8/27/15
YARD W Standard Joint Tack Bolt Missing YD 2 133B	TRACK MISCELLANEOUS			MISSING		JOINT BAR BOLT						
2083466 (APPR)	MOW-M00	1	BOTH	MOW-046	CM	MOW-T07	0	0	0	0	0	9/12/15
YARD Heel Block Bolt Missing 14" 167A	TRACK MISCELLANEOUS			MISSING		HEEL BLOCK BOLTS						
2121254 (APPR)	MOW-M00	1	NORTH	MOW-044	CM	MOW-R07	0	0	0	0	0	10/9/15
YARD IJ/Stock Rail Bolts Loose (3) 167B & 165	TRACK MISCELLANEOUS			LOOSE / SLACK		JOINT BAR BOLT						
2121272 (APPR)	MOW-M00	2	BOTH	MOW-044	CM	MOW-T11	0	0	0	0	0	10/9/15
YARD Toe Frog Bolts Loose (3) 167B	TRACK MISCELLANEOUS			LOOSE / SLACK		FROG BOLT						
2122230 (APPR)	MOW-R00	2	EAST	MOW-069	CM	MOW-R01	0	0	0	0	0	10/10/15
YARD E Rail Side Worn (29 deg) YD 11	RAIL			SIDE WEAR (RAIL)		RUNNING RAIL						
2220249 (APPR)	MOW-M00	1	RIGHT	MOW-044	CM	MOW-T07	0	0	0	0	0	12/18/15
YARD RH Heel Block Bolts Loose (2) SW 103	TRACK MISCELLANEOUS			LOOSE / SLACK		HEEL BLOCK BOLTS						

Feb 20, 2017 11 PM
created by yv
filename: mta_right_of_way_inspectors.rptdesign v2

Maryland Department of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWY (TRACK METRO WABASH YARD) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2014102 (APPR)	MOW-M00	1	THIRD RAIL	MOW-046	CM	MOW-C07	0	344	0	344	0	7/21/15
YARD E 3rd Anchor Clevis Pin/ Cotter Pin Missing SW 101 334+20	TRACK MISCELLANEOUS			MISSING		ANCHOR ARM						
2017701 (APPR)	MOW-R00	1	NORTH		CM	MOW-R10	0	344	25	344	25	7/24/15
YARD E Standard Joint Mismatched YD 11 344+25	RAIL					RAIL JOINT						
2017700 (APPR)	MOW-R00	1	NORTH	MOW-045	CM	MOW-R03	0	344	50	344	50	7/24/15
YARD E Standard Joint Mismatched SW 101 344+50	RAIL			MISMATCH		RAIL JOINT						
2134470 (APPR)	MOW-M00	1	THIRD RAIL	MOW-046	CM	MOW-C02	0	344	80	344	80	10/21/15
YARD 10' Coverboard Missing SW 101 344+80	TRACK MISCELLANEOUS			MISSING		COVERBOARD						
2134476 (APPR)	MOW-M00	2	THIRD RAIL	MOW-017	CM	MOW-C03	0	344	80	344	80	10/21/15
YARD Broken Metal Coverboard Bracket SW 101 344+80	TRACK MISCELLANEOUS			DAMAGED HARDWARE		COVER BOARD BRACKET						
2589645 (APPR)	MOW-R00	2	NORTH	MOW-069	CM	MOW-T06	0	346	0	346	0	9/22/16
YARD frog side worn 346	RAIL			SIDE WEAR (RAIL)		FROG						
2121276 (APPR)	MOW-C00	1	THIRD RAIL	MOW-045	CM	MOW-C05	0	346	65	346	65	10/9/15
YARD 3rd Rail End Approach Mismatch YD 7 346+65	CONTACT RAIL			MISMATCH		THIRD RAIL						
2404826 (APPR)	MOW-T00	2	NORTH		CM	MOW-T03	0	347	0	347	0	5/10/16
YARD E Switch Poiint/Rail Side Worn YD 1 SW 127 A	TURNOUTS SWITCHES					SWITCH POINT						
2583061 (APPR)	MOW-M00	1	THIRD RAIL	MOW-017	CM	MOW-C02	0	347	0	347	0	9/16/16
Yard coverboard broken	TRACK MISCELLANEOUS			DAMAGED HARDWARE		COVERBOARD						
2014158 (APPR)	MOW-X00	1	BOTH	MOW-016	CM	MOW-X00	0	347	90	347	90	7/21/15
YARD E Concrete Ties Broken (2) YD 2 SW 127B	TIES			CRACKED / SPLIT		TIES						

Feb 20, 2017 11:07 PM
created by yv
filename: mta_right_of_way_inspectors.rptdesign v2

Maryland Department of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWY (TRACK METRO WABASH YARD) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2089661 (APPR)	MOW-X00	2	BOTH	MOW-016	CM	MOW-X00	0	347	90	347	90	9/17/15
YARD Concrete Ties Cracked (2) YD 2 347+90	TIES			CRACKED / SPLIT		TIES						
2742130 (APPR)	MOW-M00	3	THIRD RAIL	MOW-061	CM	MOW-C06	0	348	0	348	0	1/16/17
Yard 2 end approach is out of cups 348	TRACK MISCELLANEOUS			POOR SUPPORT		END APPROACH						
2111268 (APPR)	MOW-C00	2	THIRD RAIL	MOW-045	CM	MOW-C05	0	362	0	362	0	10/2/15
Yard 3rd Rail End Approach Mismatch YD 11 W 362+00	CONTACT RAIL			MISMATCH		THIRD RAIL						
2557260 (APPR)	MOW-M00	2	THIRD RAIL	MOW-017	CM	MOW-C02	0	366	0	366	0	8/29/16
YARD broken cover board	TRACK MISCELLANEOUS			DAMAGED HARDWARE		COVERBOARD						
2600547 (APPR)	MOW-M00	4	THIRD RAIL	MOW-046	CM	MOW-C02	0	366	20	366	20	9/30/16
YARD Coverboard repair 1 Track 167A	TRACK MISCELLANEOUS			MISSING		COVERBOARD						
2014036 (HOLD)	MOW-R00	2	BOTH	MOW-059	CM	MOW-R01	0	366	70	369	20	7/21/15
YARD W Out of Surface YD 1 369+20-366+70	RAIL			OUT OF SURFACE		RUNNING RAIL						
2083467 (APPR)	MOW-X00	1	BOTH	MOW-016	CM	MOW-X00	0	366	80	366	80	9/12/15
YARD IJ Mono Block Tie Cracked YD 15 366+80	TIES			CRACKED / SPLIT		TIES						
2013754 (APPR)	MOW-R00	2	THIRD RAIL	MOW-009	CM	MOW-C02	0	368	80	368	80	7/21/15
YARD W Coverboard/Splice Plate YD 1 368+80	RAIL			BROKEN/SHEARED		COVERBOARD						
2044184 (MONITOR)	MOW-R00	2	SOUTH	MOW-069	CM	MOW-R01	0	373	0	374	30	8/13/15
YARD W Yard Lead Rail Side Worn (S) YD 1 373+00-374+30	RAIL			SIDE WEAR (RAIL)		RUNNING RAIL						

Feb 20, 2017 11 PM
created by yv
filename: mta_right_of_way_inspectors.rptdesign v2

Maryland Department of Transportation
Maryland Transit Administration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

TMWY (TRACK METRO WABASH YARD) - Workgroup: MTA472

Work Order	Problem	Priority	Position	Reported Defect	Work Type	Component	Quantity	START CHAIN MARKER	CM START OFFSET	END CHAIN MARKER	CM END OFFSET	Report Date
2051531 (MONITOR)	MOW-R00	2	BOTH		CM	MOW-T06	0	375	80	375	80	8/19/15
2 OMRA Frog Point Worn RP 17 375+80 RPE	RAIL					FROG						

Number of Records: 57

Maryland Department of Transportation
Maryland Transit ministration
Right Of Way Inspectors Report

Site: METRO
Workgroup: MTA472

Include History: N

Inspection Completed? ☐ Yes ☐ No If No Why? _____

Item	Exception Chain Marker No. From	Exception Chain Marker No. To	Track No.	Position N/S	Switch No.	Codes Comp.	Codes Defect	Priority	Alias
1	348+4	—		N	127 13	3rd rail	D04	4	Tm&Y
2			#7	S	113	Rol	D40	2	Tm&Y
3									
4									
5									
6									
7									
8									

Notes: 3rd rail out of cup (2) need New Style cup
Curb closer rail side worn

Track Walker: Johnel Williams (Print) [signature] (Sign) Date: 2/26/17

(Print) (Sign) Date:

(Print) (Sign) Date:

Watchman: Curtis Chandler (Print) [signature] (Sign) Date: 2/26/17

Track Inspection Supervisor: (Print) [signature] (Sign) Date: 3.13.17

Feb 20, 2017 11:07 PM
created by yv
filename: mta_right_of_way_inspectors.rptdesign v2