Work Order Details (Tr)

Org ID: MTA
Site: LTRAIL

WO # 2850292

Semi Annual Switch Inspection
04-19-2017

RH heel block, 1 loose shoulder bolt
LH heel block , 1 loose bolt
Rotted timbers:

1 - 15'
1 -14'

Alias: 070NMOWSW-3	Track switch,L,8,TRAILING	**Location:**	CMN070	Chain Markers North, 070	**Status:** OPERATING
Asset: 1263343	Year:	**Manufacturer:**			**Type:** FLEET
Serial Number:		**License:**			
Service Address:	1155 344 West North Ave, Baltimore MD				

Meters: **Description** **Unit of Measure** **Last Reading Date** **Last Reading**

CI:

Mileage Meter:

Sched Start:	
Sched Finish:	
Target Start:	4/28/17
Target Finish:	4/28/17
Actual Start:	4/19/17
Actual Finish:	4/19/17
Report Date:	4/1/17
Reported By:	MTACRON
Requestor of Work:	

Site:	LTRAIL
Priority:	1
Work Type:	PM
Status:	CLOSE
Parent:	
Person Group:	MTA527
GL Account:	J05-#####-05270-##########-0901-########-######## ####-####-######-000-30-00
Warranty Situation Present?	N
PM Num:	47327

Job Plan:	2688
Job Desc:	Semi Annual Switch Inspection
Supervisor:	
Lead:	JREAVES3
Owner:	
Owner Group:	
Service:	
Service Group:	
Classification:	2732
Part Failure:	

Work Order Details (Tr)

Org ID: MTA
Site: LTRAIL

WO # 2850292

Semi Annual Switch Inspection
04-19-2017

RH heel block, 1 loose shoulder bolt
LH heel block , 1 loose bolt
Rotted timbers:

1 - 15'
1 -14'

Specification

Attribute	Description	ALN Value	Numeric Value	Unit of Measure
LTRAIL_DESCRIPTION	LTRAIL_DESCRIPTION	Semi Annual Switch Inspection		

Work Order Details (Tr)

Org ID: MTA
Site: LTRAIL

WO # 2850292

Semi Annual Switch Inspection
04-19-2017

RH heel block, 1 loose shoulder bolt
LH heel block , 1 loose bolt
Rotted timbers:

1 - 15'
1 -14'

Actual Labor

Task ID	Craft	Skill Level	Labor	Component	Position	Reason for Repair	Work Accomplishec	Part Failure	Warranty	Contract Num	Regular Hours	Premiun Hours	Line Cost
	AREPAIR		SSELL						N		00:00	01:00	39.75
	AREPAIR		GLAM						N		00:00	01:00	39.44
	AREPAIR		MPOLLAF						N		00:00	01:00	39.44
	AREPAIR		TSCHISLI						N		00:00	01:00	39.44
	LEAD		WBRYAN						N		00:00	01:00	42.05
												Total Actual Labor:	200.12

Work Order Details (Tr)

Org ID: MTA
Site: LTRAIL

WO # 2850292

Semi Annual Switch Inspection
04-19-2017

RH heel block, 1 loose shoulder bolt
LH heel block , 1 loose bolt
Rotted timbers:

1 - 15'
1 -14'

Task IDs

Task ID	Description	Status	Component	Position	Reason for Repair	Work Accomplished	Part Failure	Warranty?
10	Performed inspection according to LR MOW procedure	CLOSE						N

Date Completed

Completed By

Supervisor

Work Order Details (Tr)

Org ID: MTA
Site: LTRAIL

WO # 2850294

Semi Annual Switch Inspection
1) Weeds growing in the switch area .

Switch inspection complete.

Alias: 016NMOWSW-1A	Track switch,L,8,TRAILING,FACING	**Location:**	CMN016	Chain Markers North, 016N	**Status:** OPERATING
Asset: 1259198	Year:	**Manufacturer:**			**Type:** FLEET
Serial Number:		**License:**			
Service Address:	1155 344 West North Ave, Baltimore MD				

Meters: **Description** **Unit of Measure** **Last Reading Date** **Last Reading**

CI:

Mileage Meter:

Sched Start:	
Sched Finish:	
Target Start:	4/28/17
Target Finish:	4/28/17
Actual Start:	4/19/17
Actual Finish:	4/19/17
Report Date:	4/1/17
Reported By:	MTACRON
Requestor of Work:	

Site:	LTRAIL
Priority:	1
Work Type:	PM
Status:	CLOSE
Parent:	
Person Group:	MTA527
GL Account:	J05-#####-05270-##########-0901-########-######## #### #### ######-000-30-00
Warranty Situation Present?	N
PM Num:	48497

Job Plan:	2688
Job Desc:	Semi Annual Switch Inspection
Supervisor:	
Lead:	JREAVES3
Owner:	
Owner Group:	
Service:	
Service Group:	
Classification:	2732
Part Failure:	

Specification

Attribute	Description	ALN Value	Numeric Value	Unit of Measure
LTRAIL_DESCRIPTION	LTRAIL_DESCRIPTION	Semi Annual Switch Inspection		

Work Order Details (Tr)

Org ID: MTA
Site: LTRAIL

WO # 2850294

Semi Annual Switch Inspection
1) Weeds growing in the switch area .

Switch inspection complete.

Specification

Attribute	Description	ALN Value	Numeric Value	Unit of Measure

Work Order Details (Tr)

Org ID: MTA
Site: LTRAIL

WO # 2850294

Semi Annual Switch Inspection
1) Weeds growing in the switch area .

Switch inspection complete.

Actual Labor

Task ID	Craft	Skill Level	Labor	Component	Position	Reason for Repair	Work Accomplishec	Part Failure Warranty	Contract Num	Regular Hours	Premiun Hours	Line Cost
10	AREPAIR		MPOLLAF					N		00:00	00:40	26.29
10	AREPAIR		GLAM					N		00:00	00:40	26.29
	AREPAIR		SSELL					N		00:00	00:40	26.50
											Total Actual Labor:	79.08

Work Order Details (Tr)

Org ID: MTA
Site: LTRAIL

WO # 2850294

Semi Annual Switch Inspection
1) Weeds growing in the switch area .

Switch inspection complete.

Task IDs

Task ID	Description	Status	Component	Position	Reason for Repair	Work Accomplished	Part Failure	Warranty?
10	Performed inspection according to LR MOW procedure	CLOSE						N

Date Completed

Completed By

Supervisor

Work Order Details (Tr)

Org ID: MTA
Site: LTRAIL

WO # 2850296

Semi Annual Switch Inspection
1) Weeds growing in the switch area ,.

2) 4 missing hold down bolts and 4 loose hold down bolts .

Switch inspection complete

Alias: 016NMOWSW-3	Track switch,R,8,TRAILING	**Location:**	CMN016	Chain Markers North, 016N	**Status:** OPERATING
Asset: 1257764	**Year:**	**Manufacturer:**			**Type:** FLEET
Serial Number:		**License:**			
Service Address:	1155 344 West North Ave, Baltimore MD				

Meters:	**Description**	**Unit of Measure**	**Last Reading Date**	**Last Reading**
CI:			**Mileage Meter:**	

Sched Start:	
Sched Finish:	
Target Start:	4/28/17
Target Finish:	4/28/17
Actual Start:	4/20/17
Actual Finish:	4/20/17
Report Date:	4/1/17
Reported By:	MTACRON
Requestor of Work:	

Site:	LTRAIL
Priority:	1
Work Type:	PM
Status:	CLOSE
Parent:	
Person Group:	MTA527
GL Account:	J05-#####-05270-##########-0901-########-########-####-####-######-000-30-00
Warranty Situation Present?	N
PM Num:	48498

Job Plan:	2688
Job Desc:	Semi Annual Switch Inspection
Supervisor:	
Lead:	JREAVES3
Owner:	
Owner Group:	
Service:	
Service Group:	
Classification:	2732
Part Failure:	

Work Order Details (Tr)

Org ID: MTA
Site: LTRAIL

WO # 2850296

Semi Annual Switch Inspection
1) Weeds growing in the switch area ,.

2) 4 missing hold down bolts and 4 loose hold down bolts .

Switch inspection complete

Specification

Attribute	Description	ALN Value	Numeric Value	Unit of Measure
LTRAIL_DESCRIPTION	LTRAIL_DESCRIPTION	Semi Annual Switch Inspection		

Work Order Details (Tr)

Org ID: MTA
Site: LTRAIL

WO # 2850296

Semi Annual Switch Inspection

1) Weeds growing in the switch area ,.

2) 4 missing hold down bolts and 4 loose hold down bolts .

Switch inspection complete

Actual Labor

Task ID	Craft	Skill Level	Labor	Component	Position	Reason for Repair	Work Accomplishec	Part Failure	Warranty	Contract Num	Regular Hours	Premiun Hours	Line Cost
10	AREPAIR		MPOLLAF						N		00:00	00:40	26.29
10	AREPAIR		SSELL						N		00:00	00:40	26.50
10	AREPAIR		GLAM						N		00:00	00:40	26.29
												Total Actual Labor:	79.08

Work Order Details (Tr)

Org ID: MTA
Site: LTRAIL

WO # 2850296

Semi Annual Switch Inspection

1) Weeds growing in the switch area ,.

2) 4 missing hold down bolts and 4 loose hold down bolts .

Switch inspection complete

Task IDs

Task ID	Description	Status	Component	Position	Reason for Repair	Work Accomplished	Part Failure	Warranty?
10	Performed inspection according to LR MOW procedure	CLOSE						N

Date Completed

Completed By

Supervisor

Work Order Details (Tr)

Org ID: MTA
Site: LTRAIL

WO # 2850298

Semi Annual Switch Inspection

1) Risors east and west side are worn down 1/8 " .

2) No. 4 switch rod bent .

3) Curved switch point worn on the side and 1/8 " down from the top .

Switch inspection complete.

Alias: 016NMOWSW-1B	Track switch,L,8,FACING	**Location:**	CMN016	Chain Markers North, 016N	**Status:** OPERATING
Asset: 1254931	Year:	**Manufacturer:**			**Type:** FLEET
Serial Number:		**License:**			
Service Address:	1155 344 West North Ave, Baltimore MD				

Meters:	Description	Unit of Measure	Last Reading Date	Last Reading
CI:			Mileage Meter:	

Sched Start:	
Sched Finish:	
Target Start:	4/28/17
Target Finish:	4/28/17
Actual Start:	4/20/17
Actual Finish:	4/20/17
Report Date:	4/1/17
Reported By:	MTACRON
Requestor of Work:	

Site:	LTRAIL
Priority:	1
Work Type:	PM
Status:	CLOSE
Parent:	
Person Group:	MTA527
GL Account:	J05-#####-05270-##########-0901-#######-#######-####-####-######-000-30-00
Warranty Situation Present?	N
PM Num:	48499

Job Plan:	2688
Job Desc:	Semi Annual Switch Inspection
Supervisor:	
Lead:	JREAVES3
Owner:	
Owner Group:	
Service:	
Service Group:	
Classification:	2732
Part Failure:	

Work Order Details (Tr)

Org ID: MTA
Site: LTRAIL

WO # 2850298

Semi Annual Switch Inspection

1) Risors east and west side are worn down 1/8 " .

2) No. 4 switch rod bent .

3) Curved switch point worn on the side and 1/8 " down from the top .

Switch inspection complete.

Specification

Attribute	Description	ALN Value	Numeric Value	Unit of Measure
LTRAIL_DESCRIPTION	LTRAIL_DESCRIPTION	Semi Annual Switch Inspection		

Work Order Details (Tr)

Org ID: MTA
Site: LTRAIL

WO # 2850298

Semi Annual Switch Inspection

1) Risors east and west side are worn down 1/8 " .

2) No. 4 switch rod bent .

3) Curved switch point worn on the side and 1/8 " down from the top .

Switch inspection complete.

Actual Labor

Task ID	Craft	Skill Level	Labor	Component	Position	Reason for Repair	Work Accomplishec	Part Failure	Warranty	Contract Num	Regular Hours	Premiun Hours	Line Cost
10	AREPAIR		MPOLLAF						N		00:00	00:40	26.29
10	AREPAIR		SSELL						N		00:00	00:40	26.50
10	AREPAIR		GLAM						N		00:00	00:40	26.29
												Total Actual Labor:	79.08

Work Order Details (Tr)

Org ID: MTA
Site: LTRAIL

WO # 2850298

Semi Annual Switch Inspection

1) Risors east and west side are worn down 1/8 " .

2) No. 4 switch rod bent .

3) Curved switch point worn on the side and 1/8 " down from the top .

Switch inspection complete.

Task IDs

Task ID	Description	Status	Component	Position	Reason for Repair	Work Accomplished	Part Failure	Warranty?
10	Performed inspection according to LR MOW procedure	CLOSE						N

Date Completed

Completed By

Supervisor

MARYLAND DEPT OF TRANSPO - Maximo

Maryland Department of Transportation

Work Order Details (Tr)

Org ID: MTA
Site: LTRAIL

Crew ID: null

WO # 2850686 Semi Annual Switch Inspection

1) Plinths for switch machine have cracks in them .

Alias: 070NMOWSW-1B	Track switch,L,8,TRAILING,FACING	Location:	CMN070	Chain Markers North, 070	Status: OPERATING
Asset: 1264791	Year:	Manufacturer:			Type: FLEET
Serial Number:		License:			
Service Address:	1155 344 West North Ave, Baltimore MD				

Meters:	Description	Unit of Measure	Last Reading Date	Last Reading
CI:		Mileage Meter:		

Sched Start:	
Sched Finish:	
Target Start:	4/28/17
Target Finish:	4/28/17
Actual Start:	4/20/17
Actual Finish:	4/20/17
Report Date:	4/1/17
Reported By:	MTACRON
Requestor of Work:	

Site:	LTRAIL
Priority:	1
Work Type:	PM
Status:	CLOSE
Parent:	
Person Group:	MTA527
GL Account:	J05-#####-05270-##############-0901-########-######## #### #### ######-000-30-00
Warranty Situation Present?	N
PM Num:	47329

Job Plan:	2688
Job Desc:	Semi Annual Switch Inspection
Supervisor:	
Lead:	JREAVES3
Owner:	
Owner Group:	
Service:	
Service Group:	
Classification:	2732
Part Failure:	

Specification

Attribute	Description	ALN Value	Numeric Value	Unit of Measure
LTRAIL_DESCRIPTION	LTRAIL_DESCRIPTION	Semi Annual Switch Inspection		

Work Order Details (Tr)

Org ID: MTA
Site: LTRAIL

WO # 2850686

Semi Annual Switch Inspection
1) Plinths for switch machine have cracks in them .

Actual Labor

Task ID	Craft	Skill Level	Labor	Component	Position	Reason for Repair	Work Accomplishec	Part Failure Warranty	Contract Num	Regular Hours	Premiun Hours	Line Cost
10	AREPAIR		MPOLLAF					N		00:00	01:00	39.44
10	AREPAIR		TSCHISLI					N		00:00	01:00	39.44
10	AREPAIR		SSELL					N		00:00	01:00	39.75
10	AREPAIR		GLAM					N		00:00	01:00	39.44
10	LEAD		WBRYAN					N		00:00	01:00	42.05

Total Actual Labor: 200.12

Work Order Details (Tr)

Org ID: MTA
Site: LTRAIL

WO # 2850686 Semi Annual Switch Inspection

1) Plinths for switch machine have cracks in them .

Task IDs

Task ID	Description	Status	Component	Position	Reason for Repair	Work Accomplished	Part Failure	Warranty?
10	Performed inspection according to LR MOW procedure	CLOSE						N

Date Completed

Completed By

Supervisor

Work Order Details (Tr)

Org ID: MTA
Site: LTRAIL

WO # 2850684

Semi Annual Switch Inspection
04-19-2017

RH str. point gapped 1/4", mittered point worn
LH cv point chipped back 2', point getting razor thin (sharp)
RH heel block 1 loose bolt
LH heel block loose shoulder bolt
Rotted timbers:

2 machine timbers
6 - 9'
3 - 10'
2 - 11'
2 - 12'
4 - 14'

Alias: 070NMOWSW-1A	Track switch,R,8,FACING	**Location:**	CMN070	Chain Markers North, 070	**Status:** OPERATING
Asset: 1264769	Year:	**Manufacturer:**			**Type:** FLEET
Serial Number:		**License:**			
Service Address:	1155 344 West North Ave, Baltimore MD				

Meters:	**Description**	**Unit of Measure**	**Last Reading Date**	**Last Reading**
CI:		**Mileage Meter:**		

Sched Start:	
Sched Finish:	
Target Start:	4/28/17
Target Finish:	4/28/17
Actual Start:	4/19/17
Actual Finish:	4/19/17
Report Date:	4/1/17
Reported By:	MTACRON

Site:	LTRAIL
Priority:	1
Work Type:	PM
Status:	CLOSE
Parent:	
Person Group:	MTA527
GL Account:	J05-#####-05270-##########-0901-########-########-####-####-

Job Plan:	2688
Job Desc:	Semi Annual Switch Inspection
Supervisor:	
Lead:	JREAVES3
Owner:	
Owner Group:	
Service:	
Service Group:	

Work Order Details (Tr)

Org ID: MTA
Site: LTRAIL

WO # 2850684

Semi Annual Switch Inspection
04-19-2017

RH str. point gapped 1/4", mittered point worn
LH cv point chipped back 2', point getting razor thin (sharp)
RH heel block 1 loose bolt
LH heel block loose shoulder bolt
Rotted timbers:

2 machine timbers
6 - 9'
3 - 10'
2 - 11'
2 - 12'
4 - 14'

Requestor of Work:	

	######-000-30-00
Warranty Situation Present?	N
PM Num:	47328

Classification:	2732
Part Failure:	

Specification

Attribute	Description	ALN Value	Numeric Value	Unit of Measure
LTRAIL_DESCRIPTION	LTRAIL_DESCRIPTION	Semi Annual Switch Inspection		

Work Order Details (Tr)

Org ID: MTA
Site: LTRAIL

WO # 2850684

Semi Annual Switch Inspection
04-19-2017

RH str. point gapped 1/4", mittered point worn
LH cv point chipped back 2', point getting razor thin (sharp)
RH heel block 1 loose bolt
LH heel block loose shoulder bolt
Rotted timbers:

2 machine timbers
6 - 9'
3 - 10'
2 - 11'
2 - 12'
4 - 14'

Actual Labor

Task ID	Craft	Skill Level	Labor	Component	Position	Reason for Repair	Work Accomplishec	Part Failure	Warranty	Contract Num	Regular Hours	Premiun Hours	Line Cost
	AREPAIR		SSELL						N		00:00	01:00	39.75
	AREPAIR		GLAM						N		00:00	01:00	39.44
	AREPAIR		MPOLLAF						N		00:00	01:00	39.44
	AREPAIR		TSCHISLI						N		00:00	01:00	39.44
	LEAD		WBRYAN						N		00:00	01:00	42.05
												Total Actual Labor:	200.12

Work Order Details (Tr)

Org ID: MTA
Site: LTRAIL

WO # 2850684

Semi Annual Switch Inspection
04-19-2017

RH str. point gapped 1/4", mittered point worn
LH cv point chipped back 2', point getting razor thin (sharp)
RH heel block 1 loose bolt
LH heel block loose shoulder bolt
Rotted timbers:

2 machine timbers
6 - 9'
3 - 10'
2 - 11'
2 - 12'
4 - 14'

Task IDs

Task ID	Description	Status	Component	Position	Reason for Repair	Work Accomplished	Part Failure	Warranty?
10	Performed inspection according to LR MOW procedure	CLOSE						N

Date Completed

Completed By

Supervisor